S
625.704
H3Fe
Jan.1985

PLEASE RETURN

Montana State Library
3 0864 1006 6605 9

JAN 15 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

JANUARY 7, 1985



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capitol
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
268	Mullan Road RS 263-1(8)1	G, GS, PMS, & Struct. 4.2 Miles	Final P.I.H.	199	44	Mar. 7 1985
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final P.I.H.	~	45	July 9 1985
803	Hall - East RS 512-1(1)0	PMS 1.9 Miles	Final PIH	4	40	Mar. 4 1986
603	Libby - South East F 171(19)38	PMS 6.5 Miles	Final P.I.H.	~	~	May 29 1986
	St Regis - North East F 33-1(5)0	PMS 3.4 Miles	Final P.I.H.	~	/	
	2 Miles South of Polson F 5-2(31)57	Left Turn Bays (Widening)	Final PIH	21	40	
804	Hall - West RS 513-1(1)0	PMS 2.5 Miles	Final PIH	4	40	Mar. 5 1986
024	Flathead County Line - S. F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans To Checker	36½	52	Nov. 20 1986
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	150	9	Jan. 22 1985
	Kila East & West F 1-2(23)99	PMS & Widening 12.3 Miles	Prelim. PIH.	~	/	
	Marion - West F-HES 1-2(22)90	PMS & Widening 10.0 Miles	Prelim PIH	~	/	
649	Meadow Creek - South S 508-1(2)12	G, GS, PMS, & Struct. 5.5 Miles	Prelim PIH	~	5	Nov. 13 1986
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Planning Report	~	0	Sept. 8 1985
632	East Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	32	5	Jan. 6 1986
602	Big Fork - South & West FR 52-1(3)18	PMS & Widening 16.9 Miles	Prelim PIH	36	1	Mar. 8 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
567	Elk Hill - Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	100	48	Nov. 13 1985
	Perma Cragon RS 382-1(1)1	G, GS, PMS 1.0 Mile	Final PIH	~	45	
582	Esther River - Bridge BRF 1-1(15)57	Struct. & Approaches 0.6 Miles	Final PIH	24	49	Sept. 3 1985
635	Seeley Lake - Inez Lake HR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	16	2	Oct. 30 1985
638	Clearwater Jct. - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	139	11	Oct. 22 1985
770	Quarts - East RTF-HES 24-2(16)43	PMS & Widening 12.3 Miles	Prelim PIH	~	5	Dec. 12 1985
	Big Fork - East FJ 83-1(3)24	PMS & Widening 8.7 Miles	Prelim PIH	~	2	
	Eureka - South F 5-4(2)174	G, GS, PMS, & Struct. 12.6 Miles	Prelim. PIH	~	11	Sept. 25 1988
784	White Fish - Olney F 5-3(20)129	Timber Remove! 16.6 Miles	Final Plans	~	0	Aug. 30 1985
	Happy's Inn - East & West F 7-1(26)69	PMS & Widening 11.3 Miles	Prelim. PIH.	~	0	
	Blue Bay North & South F 5E-1(5)3	PMS 14.9 Miles	Planning Report	~	0	
772	Revais Creek F 6-1(28)105	Struct. & Approaches 0.5 Miles	Final PIH	~	0	
	Bonalli Weigh Station F 5-2(30)29	Scales - grd. Approaches	Planning Report	~	0	
	Perma - Dixon F 6-1(30)91	G, GS, & PMS 17.3 Miles	Planning Report	~	0	

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1984

PROJECT NO.: I90-1(95)22
PROJ. NAME: Drexel-E&W
LENGTH: 6.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-23-84

CONTRACT AMOUNT: $462,015.26
CONTRACTOR: Northwest Const. Co.
FROM (town): Kirkland, Wa.
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-17-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Cyr
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: The Final Estimate was submitted to Helena on 12-21-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-2-85

PROJECT NO.: I-IG 90-1(61)27, U-819
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 MILES
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 76
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,466,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: CONTRACTOR ON WINTER SHUT DOWN.

ITEMS COMPLETE ARE AS FOLLOWS: Prepare Detour = 100%; Clearing & Grubbing = 100%; Remove Guard Rail = 90%; Unc. Exc. = 98%; Sub-Exc = 100%; Special Borrow = 99%; Topsoil = 87%; Comp. Roadbed = 99%; Haul = 98%; Obliterate roadway = 100%; 1" CBC = 68%; 3/4" CTS = 8%; Pl. Mix Bit Surf = 27%; Pl. Mix Base = 44%; Class "DD" & "AC-DC" Conc = 98%; Exc. Culvert = 98%; All Drain Pipe = 98%; Bedding Mat'l = 98%; Seeding & Fert. = 33%; Chain Link Fence = 24%; CBSW Fence = 16%; Farm Fence (FEW) = 100%; Farm Fence (E4W) = 32%.

2 men in office on computations & checking notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1984

PROJECT NO.: I-I 690-1(61)27.0-10
PROJ. NAME: St. Rehabilitation
LENGTH: 0.7 Mile
COUNTY: Mineral
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 6
% TIME USED: 10
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 762,627.00
CONTRACTOR: Pacemaker Industries, Inc.
FROM (town): Spokane, WA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-16-84
PROBABLE COMPLETION DATE: Sept 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: The project is shutdown for the Winter. Two engineers are working on Maintenance Bridge Inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: I 90-1(57)39.6-4
CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: Slocum - Superior
CONTRACTOR: Peter Kiewit Sons Co.
LENGTH: 8.1
FROM (town): Sheridan, WY
COUNTY: Mineral
AWARD DATE: 9-21-82
CONTRACT TIME: 200 WD
DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 98
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 10-3-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-16-84
EFFECTIVE OPENING DATE: 10-83
PROJECT MANAGER: G Tahija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: Superior

GENERAL: The Final Estimate will be submitted to the District office about Jan. 11th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

6

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: IR 90-1(98)43
PROJ. NAME: Superior - E.&W.
LENGTH: 16.5 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE: 100
% TIME USED: 80
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-12-84

CONTRACT AMOUNT: $3,601,551.10
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-16-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tekija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810
ADDRESS:

GENERAL: The Final Estimate will be submitted to Helena about January 18th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: IR 90-2(72) 98
PROJ. NAME: Missoula East & West
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 120
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 17
% TIME USED: 18
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: Idaho Const. Co.
FROM (town): Twin Falls, Idaho
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 1
PROJECT MANAGER: William C. Mort TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Department of Highways
Missoula, Montana

GENERAL:

NO WORK IN DECEMBER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton - E NW
LENGTH: 15.5 Miles
COUNTY: Missoula-Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-5-84

CONTRACT AMOUNT: $ 2,796,742.94
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED: 2-28-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-24-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 363-4420
ADDRESS: Hamilton

GENERAL: The Final estimate data has been checked. We are awaiting receipt of a claim from the contractor for crack sealing work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail-E.
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 82
NO. MEN EMPLOYED: 10-5-84
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,422,659.27
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: 11-17-83
DATE WORK STARTED: 2-28-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-24-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 363-4420
ADDRESS: Hamilton

GENERAL: The Final estimate data has been checked. We are awaiting receipt of a claim from the contractor for crack sealing work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 23, 1984

PROJECT NO.: IR 90-3(61)142
CONTRACT AMOUNT: $ 1,777,337.75
PROJ. NAME: Bearmouth East and West
CONTRACTOR: Jim Gilman Excavating, Inc.
LENGTH: 7.6 Miles
FROM (town): Butte, Montana
COUNTY: Granite
AWARD DATE: August 29, 1984
CONTRACT TIME: 60 WD
DATE WORK STARTED:
ORDER TO PROCEED DATE: Sept. 24, 1984
PROBABLE COMPLETION DATE: July 15, 1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: No work has been done on this project. Will be notified if Contractor decides to start crushing operations this winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

//

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: F 7-1(6)43 U-1 & U-2 F-FF 7-1(3)46, U-3 City Proj. 41

CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton - N & S

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles

FROM (town): Sheridan, WY

COUNTY: Ravalli

AWARD DATE: 2-28-84

CONTRACT TIME: 120 WD

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 99

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-17-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-19-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Hamilton

GENERAL: The Final estimate was submitted to Helena 12-6-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1984

PROJECT NO.: HES 7-1(30)66
PROJ. NAME: Stevensville Junct. 93
LENGTH: 0.00 Miles
COUNTY: Ravalli
CONTRACT TIME: 20WD
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 11,185.60
CONTRACTOR: Christy Contracting Co.
FROM (town): Hamilton, Mt.
AWARD DATE: Dec. 5, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: May 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton, Mt. 59640

GENERAL: No work has been done on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-25-84

PROJECT NO.: F24-1(18)32
CONTRACT AMOUNT: $ 621,344.55
PROJ. NAME: CLEARWATER JCT. WEIGH STA.
CONTRACTOR: AMERICAN ASPHALT
LENGTH: —
FROM (town): MISSOULA
COUNTY: MISSOULA
AWARD DATE: 7-6-84
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 8-6-84
ORDER TO PROCEED DATE: 7-30-84
PROBABLE COMPLETION DATE: 5-1-85
% COMPLETE: 62 %
NO. DAYS WORKED PER WEEK: 0-3
% TIME USED: 70 %
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2-4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: JASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: MISSOULA

GENERAL: PRIME CONTRACTOR IS SHUT DOWN

SUB-CONTRACTOR CONTINUES TO WORK OFF & ON FRAMING THE SCALE HOUSE.

ELEC. CONTRACTOR PLANS TO INSTALL THE POLES IN JANUARY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-25-84

PROJECT NO.: BHF 24-2(1)49
PROJ. NAME: No. Fork Blackfoot R. Br.
LENGTH: 0.11 MILES
COUNTY: Powell
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 34 %
% TIME USED: 20%
NO. MEN EMPLOYED: 1-6
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: Oct 5, 1984
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 5-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jason R. Giard
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-6791
ADDRESS: Missoula

GENERAL: Contractor has completed repairing the beams & the structure has been jacked back down again. The piers and bents on the left side have been poured & cured.

The contractor is presently shut down & will resume operations when the temperatures moderate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: RS 507-1(3)0
PROJ. NAME: Alberton - South
LENGTH: 1.7 Miles
COUNTY: Mineral
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 721,712.55
CONTRACTOR: Western Materials Inc.
FROM (town): Missoula
AWARD DATE: 12-5-84
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: Nov. 1985
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: B. Tahija
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 822-4810
ADDRESS: Superior

GENERAL: We have had no contact with the contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: HES 4141(14)
PROJ. NAME: Safety Improvements
LENGTH: Statewide
COUNTY: Various
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 100
% TIME USED: 83
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-10-84

CONTRACT AMOUNT: $ 28,867.90
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-1-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-28-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J Williams
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The final estimate is in the District office. No checking has been done at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: M8116(3)
PROJ. NAME: Mount Ave.-Missoula
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-24-84

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Const. Co., Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The final estimate is in the District Office. No checking has been done at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 25, 1984

PROJECT NO.: RTF 1-2(25)123
RTF 1-1(20)30
RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 2.0 8.0

FROM (town): Lino Lakes, Minn.

COUNTY: Lincoln Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK: 0

% TIME USED: _____

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No work on the projects the past period. The project is on shutdown until next spring due to weather limitations. Remaining work is the application of seal & cover on the Libby project.

*LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 31, 1984

RTF 1-2(10)142

PROJECT NO.: TQF 1-2 (1)148 U2

PROJ. NAME: H. HORSE - W. GLACIER

LENGTH: 10.5 MILES

COUNTY: FLATHEAD

CONTRACT TIME: ~

ORDER TO PROCEED DATE: ~

% COMPLETE: ~

% TIME USED: ~

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: E. PIEDALUE

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 892-3987

ADDRESS: P.O. BOX 400
KALISPELL, MONT.

GENERAL: THE SURVEY HAS REESTABLISHED THE CENTERLINE ON THE CORAM - WEST GLACIER PROJECT THIS PAST PERIOD AND WILL START SLOPE STAKING AFTER THE 1ST OF JANUARY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130 - Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1984

PROJECT NO.: HES 5-2 (19) 32, HES 5-2 (18) 37, HES 5-2 (23) 43

CONTRACT AMOUNT: $ 23,337.50

PROJ. NAME: Intersection Lighting

CONTRACTOR: Harp Line Constructors Co.

LENGTH: N/A

FROM (town): Kalispell, Montana

COUNTY: Lake

AWARD DATE: June 8, 1984

CONTRACT TIME: 60 Working Days

DATE WORK STARTED: July 9, 1984

ORDER TO PROCEED DATE: June 8, 1984

PROBABLE COMPLETION DATE: Project is complete.

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: N/A

% TIME USED: 32%

NO. SHIFTS PER DAY: N/A

NO. MEN EMPLOYED: N/A

NO. HOURS PER SHIFT: N/A

ACTUAL COMPLETION DATE: Dec 14 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Dec 17, 1984

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: D. Tembrink

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400
Kalispell, Montana 59901

GENERAL: The balance of the material for the services was received and installed by Harp on Dec. 14, 1984. These services were also energized by the Power Co. on this date thus making the luminaires operational and the project complete.

One man will be working on the final within the next 2-3 weeks as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 25, 1984

PROJECT NO.: F 5-3(16)126
CONTRACT AMOUNT: $ 830,944.11
PROJ. NAME: Whitefish West & South
CONTRACTOR: Peak Paving Co., Inc.
LENGTH: 6.3 Miles
FROM (town): Sandpoint, Idaho
COUNTY: Flathead
AWARD DATE: October 31, 1984
CONTRACT TIME: 60 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE: November 16, 84
PROBABLE COMPLETION DATE: July 1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: The contractor has not requested a date for the preconstruction conference as yet. No estimates as to when work will begin.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/24/84

PROJECT NO.: F HES6-1(26)29
PROJ. NAME: Thompson Falls E & W
LENGTH: 16.8 miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 92
% TIME USED: 48.9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,707,943.20
CONTRACTOR: Glenn Rehbein Exc. Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: 6/5/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: The project is shutdown for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 31, 1984

PROJECT NO.: F-38-1(5)4
PROJ. NAME: Col. Falls - E & W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W. D.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 95
% TIME USED: 93
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 892-3987
ADDRESS: P.O. BOX 400
KALISPELL, MONT.

GENERAL: THE PROJECT HAS BEEN ON WINTER SHUTDOWN SINCE NOVEMBER 30, 1984. WORK REMAINING: SOME SIGNING, SEAL & COVER AND STRIPING, WHICH WILL BE ACCOMPLISHED IN THE SPRING AFTER MAY 15TH

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 25, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 100
% TIME USED: 103
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10/19/83

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: X July 11, 1983
DATE WORK STARTED: August 1, 1983
~~FREEZE~~ COMPLETION DATE: 10/19/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: October 22, 1984

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: The final was submitted to Area office on December 12, 1984.
This will be the final report. The final estimate is being checked in the District office at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/24/84

PROJECT NO.: RS-548-1(5)4 HES-548-1(4)5

CONTRACT AMOUNT: $ 1,249,387.36

PROJ. NAME: N. Reserve & Whitefish

CONTRACTOR: American Asphalt, Inc.

LENGTH: 1.7 miles

FROM (town): Missoula

COUNTY: Flathead

AWARD DATE: 9/28/84

CONTRACT TIME: 80 working days

DATE WORK STARTED:

ORDER TO PROCEED DATE: 10/22/84

PROBABLE COMPLETION DATE: June 15, 1985

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana
59901

GENERAL: Engineering personal completed survey and inspection on the R/W fence (which included picture taking) to determine the present condition.

No other work has been done by the state or contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 25, 1984

PROJECT NO.: BRS 424-1(1)17 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SW of Whitefish DATE WORK STARTED: 9/24/84

LENGTH: 0.6 Miles ESTIMATED COMPLETION DATE: 12-18-84

DATE SUBMITTED TO DISTRICT: 12/19/84

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 25, 1984

PROJECT NO.: F 83-3(1)83 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bipfork East DATE WORK STARTED: 11/28/84

LENGTH: 8.5 Miles ESTIMATED COMPLETION DATE: 1/4/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/24/84

PROJECT NO.: F 52-1(3)18 DATE SURVEY AUTHORIZED: 12/4/84

PROJ. NAME: Big Fork South & West DATE WORK STARTED: 12/4/84

LENGTH: 15.9 miles ESTIMATED COMPLETION DATE: 3/1/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gary Marin TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 25, 1984

PROJECT NO.: F 5-2(25)38 DATE SURVEY AUTHORIZED: 12/12/83

PROJ. NAME: Post Creek - Ronan DATE WORK STARTED: October 16, 1984

LENGTH: 8.8 Miles ESTIMATED COMPLETION DATE: November 26, 84

DATE SUBMITTED TO DISTRICT: 11/29/84

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-25-84

PROJECT NO.: FR 83-1(3)15 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SEELEY INEZ DATE WORK STARTED: 11-2-84

LENGTH: 9 MILES ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: HASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 2-4 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 2, 1985

PROJECT NO.: RS 382-1(1)1 DATE SURVEY AUTHORIZED: 4-4-78

PROJ. NAME: PERMA CANYON DATE WORK STARTED: 12-5-84

LENGTH: 2.8 Miles ESTIMATED COMPLETION DATE: 1-18-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: JAMES L. CYR TELEPHONE: 649-2460

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-25-84

PROJECT NO.: F 24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 2-4 % COMPLETE: 15 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 11

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1984

PROJECT NO.: F 7-1(9)22 DATE SURVEY AUTHORIZED: 9-27-77

PROJ. NAME: Darby South DATE WORK STARTED: 1-8-80

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Allan J. Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 1108

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: F 5-2(30)27 DATE SURVEY AUTHORIZED: 11-2-84

PROJ. NAME: Ravalli Scales DATE WORK STARTED: 1-2-85

LENGTH: 0.6 Miles ESTIMATED COMPLETION DATE: 2-8-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Williams TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 1108

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: I-16-90-2(75)106 DATE SURVEY AUTHORIZED: 11-7-83 ~~12-18-84~~

PROJ. NAME: Missoula-Bonner DATE WORK STARTED: 12-18-84

LENGTH: 4.85 Miles ESTIMATED COMPLETION DATE: 6-7-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Williams TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 1130 - Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 3, 1985

PROJECT NO.: RTF-HES 24-2(16)43 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ovando East DATE WORK STARTED: 12/6/84

LENGTH: 13± Miles ESTIMATED COMPLETION DATE: 6/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 11%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

Snowpacked roadway and heavy truck traffic account for the slow progress of the centerline portion of this project.

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/84

PROJECT NO.: F 12-1(1)0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: West Yellowstone-West DATE WORK STARTED: 12/3/84

LENGTH: 8.7 miles ESTIMATED COMPLETION DATE: 2/19/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Skuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 25, 1984

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: 2/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 40%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 1/3/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(143 Jackson No.	PMS Overlay & Widening	Final Des	215	99	1/15/85
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	0	24	3/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	0	0	—
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	Final Des	87	100	12/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	Final Des	21	95	1/25/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	0	0	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	0	0	—
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	PIH	0	0	1/86
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	56	5	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	72	5	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	0	4/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	0	3/84
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	8	0	9/86

ST301/DESIGN PROGRESS REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1984

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON-SOUTH
LENGTH: 11.5 Miles
COUNTY: MADISON
CONTRACT TIME: 120 w.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 96
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shayler
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman Mt. 59715

GENERAL: The project has been completed except for the Cover & Seal, Final Striping and some minor Structure Finishing. All work has been halted until next construction season

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Dec 84

PROJECT NO.: I ID 15-1(25)46 Unit 3
CONTRACT AMOUNT: $
PROJ. NAME: Pipe Organ - North & South
CONTRACTOR:
LENGTH: 51. Miles
FROM (town):
COUNTY: Beaverhead
AWARD DATE:
CONTRACT TIME:
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Caprara
TELEPHONE: 683-6290
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: ~~xRxMx~~ PO Box 1342
Dillon, MT 59725

GENERAL: The engineering force, doing Pre-Staking only on Project. 4 - Man Crew running Centerline K-Line Sta. 565+58.5 to Sta. 575+00, also run centerline from Sta. 575+00 to Sta. 713+00 on K-Line. Also cutting brush on Project for cross sectioning this period. 4-Man crew from Butte assigned this Project from 12-12-84 to 12-21-84, referencing centerline control points throughout this Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Dec 84

PROJECT NO.: I 15-1(68)44
PROJ. NAME: Armstead - North - South
LENGTH: 2.1 Miles
COUNTY: Beaverhead
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The engineering force, doing Pre_Staking only on Project. 4 - Man Crew running Centerline on K -Line from Sta. 124+00 to Sta. 140+00, also taking elevations, and doing Topog at Clark Canyon Dam Rest Area this period. 4 - Man Crew from Butte assigned this Project From 12-12-84 to 12-21-84 they are referenceing Control points throughout this Project, this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE-BASIN
LENGTH: 0.07 Mi.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE: 4-19-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: AN EPOXY PATCH WILL BE APPLIED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 83
% TIME USED: 73
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: June 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: The contractor has done no work on the Project during this period.

Percent for items complete are as follows: Structure Excavation Type I 95%; Class AD Concrete 98%; Class BD Concrete 75%; Reinforcing Steel 100%; Reinforcing Steel-Epoxy Coated 80%; Structural Steel 100%; Protective Coat 75% and Bridge Survey Controls 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 3, 1985

PROJECT NO.: I-15-3 (42) 150 U-3
PROJ. NAME: Bernice-Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 35
% TIME USED: 36
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,569,729.92
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William G. Bork
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 225-3962
ADDRESS: Basin, Mont.
Box 118

GENERAL: There has been no work on the bid project this month all work being done is force account no. 2. For netting over rock slope rt. of 1104 to rt. of 1109.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice - Basin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 49
% TIME USED: 36
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00 (Structures)
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: Nov. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: The contractor worked on the structure at Station 1092+75.00 setting Spans No. 1, 2 & 3 Prestressed Type I 35'-0" and 50'-0" Beams.

Percent complete for items are as follows: Structure Excavation Type I 81%; HP14x73 Pile Furnish 72%;HP14x73 Pile Drive 72%;20"x$\frac{1}{2}$" Pipe Pile Furnish 70%; 20"x$\frac{1}{2}$" Pipe Pile Drive 64%;Reinforcing Steel 43%;Reinforcing Steel-Epoxy Coated 43%;Class AD Concrete 35%;Class BD Concrete 50%;Prestressed Beams Type IV 105' 40%;Prestressed Beams Type IV 95' 100%;Prestressed Beams Type A 60' 100%;Prestressed Beams Type I 50' 50%;Prestressed Beams Type I 35' 50%;Prestressed Beams Bulb-T's. 50' 100%;Structural Steel 36%;Protective Coat 36%; Work Bridge 75%;Bridge Rail-Steel 100%;Abutment Removal 100% and Bridge Survey Controls 55%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec 28, 1989

PROJECT NO.: I 15-3(43)143 I 15-3 (95) 146

PROJ. NAME: Elk Park - North Bernice - South

LENGTH: 7.8

COUNTY: Jefferson

CONTRACT TIME: 280 working days

ORDER TO PROCEED DATE: July 30, 1989

% COMPLETE: 22.3

% TIME USED: 27.1

NO. MEN EMPLOYED: 80 week ending 11-30; 0 " " 12-7; 30 " " 12-7

ACTUAL COMPLETION DATE: no work to 12-25

CONTRACT AMOUNT: $16,331,851.22

CONTRACTOR: Washington Const. Co.

FROM (town): Missoula

AWARD DATE: July 6, 1989

DATE WORK STARTED: Aug. 7, 1989

PROBABLE COMPLETION DATE: Sept. 1990

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C.J. Flynn

NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 494-5894

ADDRESS: P.O. Box 3068 Butte, Mont. Office Trailer Elk Park

GENERAL: Washington, hauling rock fill from 545± cut and dozers placing rock emb. at 683± and 720± to 735±. Drilling and blasting at cuts 542± and 683±. Placed the Briggend fill at 517± with material from the Borrow P.I. Tri-2 clearing 700± to 716± and 730± to 735±. John-Boy Const. working on multi-plate culvert at 666±

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1985

PROJECT NO.: I15-3(43)143 (structures)
CONTRACT AMOUNT: $

PROJ. NAME: Elk Park North
CONTRACTOR: Cop Construction Co. (subcontractor)

LENGTH:
FROM (town): Billings, Mt.

COUNTY: Jefferson
AWARD DATE:

CONTRACT TIME:
DATE WORK STARTED: 8/23/84 (structures)

ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:

% COMPLETE:
NO. DAYS WORKED PER WEEK: 0

% TIME USED:
NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman (struct.) TELEPHONE: 225 - 3788

NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 118
Basin, Mt.

GENERAL: No work has been done on the structure portion, of this project, since the last progress report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: IR15-3(46)175
PROJ. NAME: Jefferson City N & S
LENGTH: 14.5 Miles
COUNTY: Jefferson
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99%
% TIME USED: 88%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,588,005.43
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula, Montana
AWARD DATE: 2-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-26-84
PROJECT MANAGER: J.W. Battle
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 494-3442
ADDRESS: P.O.Box 3068 Butte, Mt. 59701

GENERAL: Guardrail work is now complete. All that remains to be done is the second coat of epoxy pavement markings. This will be done in the spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: IR 15-4(60)190
PROJ. NAME: JEFF. CO. LINE - NORTH
LENGTH: 10.4 MI.
COUNTY: LEWIS & CLARK
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-15-84

CONTRACT AMOUNT: $2,691,103.80
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-9-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-28-84
EFFECTIVE OPENING DATE: 9-16-84
PROJECT MANAGER: J.W. BETTLE
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3442
ADDRESS: P.O. BOX 3068
BUTTE, MT. 59702

GENERAL: FINAL DATA WAS SENT TO HELENA ON 12-6-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Dec 84

PROJECT NO.: F 49-1(2)9
PROJ. NAME: Dillon - Twin Bridges
LENGTH: 7.3 Miles
COUNTY: Beaverhead - Madison
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 97
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: Baltrusch Construction Co., Inc.
FROM (town): Havre, MT 59501
AWARD DATE: 4-30-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE: Jun 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: No work on this Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: E-BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SOUTH
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE: 4-25-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-4610
ADDRESS: Box 9
CLYDE PARK, MT. 59018

GENERAL: WORK SUSPENDED FOR WINTER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: HES 69-1(1)11
PROJ. NAME: NORTH OF WHITEHALL
LENGTH: 0.28 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 79,284.00
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-8-84
PROBABLE COMPLETION DATE: 4-26-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224
ADDRESS: BUTTE

GENERAL: THERE IS SOME FORCE ACCOUNT WORK REMAINING ON THIS PROJECT THAT WILL BE ACCOMPLISHED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: HES 84-1(2)7
PROJ. NAME: EAST OF NORRIS
LENGTH: 1.0 MI.
COUNTY: MADISON
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 100
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-27-84

CONTRACT AMOUNT: $53,094.00
CONTRACTOR: LEWIS CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 11-16-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA IS IN DISTRICT OFFICE BUT CHECKING HAS NOT STARTED. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA 1-25-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: HOMESTAKE PASS E & W
LENGTH: 9.7 MI.
COUNTY: JEFFERSON & SILVER BOW
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 12-10-84

CONTRACT AMOUNT: $3,591,397.20
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-21-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BOB WILSON
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 494-3224
ADDRESS: BUTTE

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA 1-18-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: IR-90-3(44)250
PROJ. NAME: Whitehall - Cardwell
LENGTH: 8.208 Miles
COUNTY: Jefferson
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: July 2, 1982
% COMPLETE: 40.1
% TIME USED: 55.7
NO. MEN EMPLOYED: 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,670,817.15
CONTRACTOR: Hinde Constr. Co. Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: June 8, 1982
DATE WORK STARTED: July 6, 1982
PROBABLE COMPLETION DATE: Nov 1, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3224
ADDRESS: Butte, Mont.

GENERAL: Project presently on Winter-Shutdown
It is anticipated that Dynamic Compaction operations will resume by 2-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2150

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 3, 1985

PROJECT NO.: IR-90-5(45)257
PROJ. NAME: CASCADE — EAST
LENGTH: 7.2 MILES
COUNTY: JEFFERSON
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: NOT YET ISSUED
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,938,907.85
CONTRACTOR: ~~WHITE~~ COASTAL CO., INC.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: DEC. 14, 1984
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: AUGUST 1, 1985
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 494-3221
ADDRESS: BOX, MONT.

GENERAL: THE PRE-CONSTRUCTION CONFERENCE WILL BE HELD IN THE NEAR FUTURE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/84

PROJECT NO.: M1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 100
% TIME USED: —
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-1-84

CONTRACT AMOUNT: $1,785,195.24
CONTRACTOR: Simkins Man Enc.
FROM (town): Butte
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-9-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 586-5074
ADDRESS: Box 1110
Bozeman

GENERAL: Final Data to District office 12-18-84.

Checking of Final Data is progressing in District office. It is estimated that Final Data will be submitted to Helena 2-28-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: M 1807 (4)
PROJ. NAME: East Park St. - Butte
LENGTH: 0.43 Miles
COUNTY: Silver Bow
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 605,574.50
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte, Mt.
AWARD DATE: Oct. 31, 1984
DATE WORK STARTED: 11-19-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3442
ADDRESS: POBox 3068,
Butte, Mt. 59701

GENERAL: Contractor crushing aggregates for plant mix, and surfacing. Notes are now complete and construction staking should begin 1-7-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: M 5809(3) M 5809(4)
PROJ. NAME: MONT. AVE. CUSTER-MONT. INT.
LENGTH: 0.29 MI.
COUNTY: LEWIS & CLARK
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 98
% TIME USED: 88
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $231,694.50
CONTRACTOR: MARONICK CONST. CO., INC.
FROM (town): EAST HELENA, MT.
AWARD DATE: 4-27-84
DATE WORK STARTED: 9-17-84
PROBABLE COMPLETION DATE: 4-24-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: AL REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT HELENA, MT. 59620

GENERAL: THE RIDING SURFACE WILL BE OVERLAYED IN THE SPRING BY STATE MAINTENANCE FORCES, AT WHICH TIME PERMANENT STRIPING WILL BE APPLIED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: M 5815(3)
PROJ. NAME: CRUSE AVE.
LENGTH: 0.3 MI.
COUNTY: LEWIS & CLARK
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-15-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,606,403.09
CONTRACTOR: MARONICK CONST. CO., INC.
FROM (town): EAST HELENA, MT.
AWARD DATE: 9-28-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 8-15-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: AL REATHER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT AVE.
HELENA, MT. 59620

GENERAL: PROJECT ON WINTER SHUT DOWN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: F 12-1(1)0 DATE SURVEY AUTHORIZED: 10/5/84

PROJ. NAME: WEST YELLOWSTONE-WEST. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: F50-1(1)0 DATE SURVEY AUTHORIZED: 9/16/84

PROJ. NAME: GRAYLING CR. -NO. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: FR.50-1(1)20 DATE SURVEY AUTHORIZED: 7/16/84

PROJ. NAME: Speciman Cr. - N&S DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: F50-2(17)31 DATE SURVEY AUTHORIZED: 8/1/84

PROJ. NAME: Yellowstone Nat. Park-N. DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: F 55-1(4)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: White Hall - So. DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: RS 11-1(11)49 DATE SURVEY AUTHORIZED: 9/10/84

PROJ. NAME: Slide Corr. So. of Livingston DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: M 7406(2) DATE SURVEY AUTHORIZED: 8/9/84

PROJ. NAME: Main Channel - "C" Gallatin - Livingston Urban DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: Warm Springs Ck. DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

6C

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: BR 3034(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____ DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-85

PROJECT NO.: BR 9034 (1) DATE SURVEY AUTHORIZED: 12-29-83

PROJ. NAME: Bridge over Yellowstone River at Pine Creek DATE WORK STARTED: 9-1-84

LENGTH: 1.0 miles ESTIMATED COMPLETION DATE: 1-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: BR 9030(5) DATE SURVEY AUTHORIZED: 9-14-84

PROJ. NAME: MUSSELSHELL @ LENNEP DATE WORK STARTED: 12-3-84

LENGTH: 1.0 Mi. ESTIMATED COMPLETION DATE: 2-28-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ROGER BLOSSOM TELEPHONE: 686-4610

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte - 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 3, 1985

PROJECT NO.: M 1805(2) DATE SURVEY AUTHORIZED: May 17, 1983

PROJ. NAME: Holmes Ave. - Butte DATE WORK STARTED: Oct. 15, 1984

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: * 2/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 5%

* Crew reassigned outside District - completion date may extend.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: RS 279-1(2)16 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: CANYON CREEK-WILBORN DATE WORK STARTED: 12-3-84

LENGTH: 6 MI. ESTIMATED COMPLETION DATE: 4-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: REATHER TELEPHONE: 444-6326

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 49

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1- 1984

PROJECT NO.: IR 90-7 (52) 340 DATE SURVEY AUTHORIZED: 2-8-84

PROJ. NAME: Mission Interchange DATE WORK STARTED: 10-12-84

LENGTH: 12.6 ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 4 t 6 % COMPLETE: 90

Completing work requested.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31- 1984

PROJECT NO.: I-90-7 (49) 341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale-West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

Running & Main Line, Ramps, Frontage Rds, etc.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: ~~December 28, 1984~~ 1-2-85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Prelim. P.I.H.	264	95	1-28-85
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Field Review	0	0	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	6-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	0	80	2-15-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	144	51	1-15-85
F 24-3( )91 Rogers Pass-West	PMBS Overlay Cold Mill	Final P.I.H.	0	50	1-28-85 ~~12-28-84~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1985

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Interchange - N.
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark & Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great Falls
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 4-30-85 *
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 727-4350
ADDRESS: Great Falls

GENERAL: A 2 man engineering crew engaged in working on the Final Estimate.

* Paint Striping will be completed next construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130-GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-84

PROJECT NO.: IR 15-7(21)323
PROJ. NAME: BRADY - NO. + SO.
LENGTH: 11.6 MILES
COUNTY: TETON + PONDERA
CONTRACT TIME: 180 + 6 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 31
% TIME USED: 44
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.71
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-30-84
PROBABLE COMPLETION DATE: 7-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

ACTING PROJECT MANAGER: DAN BLACK
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE:
ADDRESS: CONRAD, MT.

GENERAL: CRUSHING CONTRACTOR SHOT DOWN DUE TO COLD WEATHER. TRAFFIC ON N.B. LANE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: IR 15-8(41)389
PROJ. NAME: Sunburst - North
LENGTH: 8.5 Miles
COUNTY: Toole
CONTRACT TIME: 70 W.D. + 18
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-14-84

CONTRACT AMOUNT: $ 2,259,443.42
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, MT
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-24-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-28-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter Smith
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, MT 59403

GENERAL: Final Estimate & Supporting Data were submitted to District Office on 12-4-84 and forwarded to Helena on 12-19-84. This is the Final Report.

MARLIN BRACKNEY
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

HES 3-2(9)46, HES 3-2(12)49, HES 3-2(13)47

PROJECT NO.: & HES 9-2(4)45

CONTRACT AMOUNT: $ 75,131.00

PROJ. NAME: No. of Choteau & Augusta

CONTRACTOR: Lewis Construction Co.

LENGTH: Slope Flattening & Signing

FROM (town): Great Falls

COUNTY: Teton

AWARD DATE: 7-27-84

CONTRACT TIME: 30 W.D. + 9

DATE WORK STARTED: 8-27-84

ORDER TO PROCEED DATE: 8-27-84

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 80

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-23-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Hammerbacker

TELEPHONE: 467-7944

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Final Estimate & Supporting Data were submitted to District Office on 11-21-84 and will be forwarded to Helena on or about 1-21-85. This is the Final Report.

MARLIN BRACKNEY
Eng. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: F HES 3-2(10)28
PROJ. NAME: Freezeout Lake - E & W
LENGTH: 12.5 Miles
COUNTY: Teton
CONTRACT TIME: 80 W.D. +1
ORDER TO PROCEED DATE: 7-2-84
% COMPLETE: 100
% TIME USED: 67
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-14-84

CONTRACT AMOUNT: $ 1,682,186.50
CONTRACTOR: Empire Sand & Gravel Co.
FROM (town): Billings, MT
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-84
PROJECT MANAGER: T. Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Final Estimate & Supporting Data were submitted to District Office on 11-16-84.

MARLIN BRACKNEY
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers Pass East (Middle Sect.)
LENGTH: 8.5 miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 + 13 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 99
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
ACTING PROJECT MANAGER: ~~Gene Newton~~ Dan Black
NO. OF ENG. PERSONNEL EMPLOYED: ___

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, MT
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-18-82
PROBABLE COMPLETION DATE: 10-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 278-7931
ADDRESS: Conrad, Montana

GENERAL: On shutdown. Seeding on slide correction area has not been completed due to unsuitable weather.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

71

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: F-BHF-RTF 60-2(5)92 U-3
PROJ. NAME: Warden Br. Overlay
LENGTH: 0.4 Mile
COUNTY: Cascade
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE:
% COMPLETE: 100%
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: Oct. 9, 1984

CONTRACT AMOUNT: $ 550,827.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls
AWARD DATE: September 30, 1983
DATE WORK STARTED: April 10, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Oct. 12, 1984

EFFECTIVE OPENING DATE:

Acting PROJECT MANAGER: John Rooney
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727-4350
ADDRESS: Great Falls

GENERAL: Final Estimate & Supporting Data were submitted to the District Office on 11-9-84 and will be forwarded to Helena on or about 1-7-85. This is the Final Report.

MARLIN BRACKNEY
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: R. S. 218-1(2) 9
PROJ. NAME: Solid Road-East Of Conrad
LENGTH: 9.8 Miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE:
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,010,924.93
CONTRACTOR: Baltrusch Construction Co., Inc.
FROM (town): Havre, MT.
AWARD DATE: December 5, 1984
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 04

TELEPHONE: 278-7944
ADDRESS: P. O. box 1240
Conrad, MT. 59425

GENERAL: The contract has been let to Baltrusch Construction Co., Inc. with no work on the subject project. Survey crew is currently re-establishing & off-setting centerline.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~DECEMBER 26, 1984~~ 1-2-85

PROJECT NO.: M 5219 (1)
CONTRACT AMOUNT: $ 54,598.00
PROJ. NAME: 38TH ST & 2ND AVE NO
CONTRACTOR: LIVRSAY TRAFFIC MAINTENANCE
LENGTH: 0.00
FROM (town): GREAT FALLS, MT
COUNTY: CASCADE
AWARD DATE: OCTOBER 31, 1984
CONTRACT TIME: 60 WORKING DAYS
DATE WORK STARTED:
ORDER TO PROCEED DATE: APRIL 16, 1985
PROBABLE COMPLETION DATE: JULY 1, 1985
% COMPLETE: 0%
NO. DAYS WORKED PER WEEK:
% TIME USED: 0%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. ROBINSON
TELEPHONE: 727 4350
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: GREAT FALLS, MT

GENERAL:

NO WORK ON PROJECT TO DATE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 2, 1985

PROJECT NO.: BHM 5710 (3)
PROJ. NAME: BNRR OVERPASS-HAURE
LENGTH: 0.2 Miles
COUNTY: Hill
CONTRACT TIME: 220 W/D
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 23
% TIME USED: 17
NO. MEN EMPLOYED: 2-5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,560,292.61
CONTRACTOR: Martel Construction Inc.
FROM (town): Bozeman, Mt. 59715
AWARD DATE: July 27, 1984
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 12-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: Haure, Mt

GENERAL: Progress this past month was slow due to cold weather. 70% of concrete has been placed in concrete Bents. Concrete Bents placed thur crash walls. All piling Bents have been driven, caps remain to be set on piling Bents. Contractor has shut down until mid-January due to cold weather

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 2, 1985

PROJECT NO.: BR 9021(7)
PROJ. NAME: Bullhook-Flood Canal
LENGTH: 0.29 miles
COUNTY: Hill
CONTRACT TIME: 75 W/D
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-16-84

CONTRACT AMOUNT: $251,274.97
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-2-84
PROBABLE COMPLETION DATE: 11-16-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: G. Brown
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: No work on Project. Estimate final to be submitted to Great Falls the first part of January.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 7, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-Northeast
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project was let to contract on December 20, 1984 with Hilde Construction Company the apparent low bidder.

One engineering person spent part of the past month doing general office work.

Engineering layout work on the project will begin the middle of january 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 7, 1985

PROJECT NO.: RS 434-1(1)24
PROJ. NAME: Lewis & Clark Co. Signing
LENGTH: 16.9 Miles
COUNTY: Lewis & Clark
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project has a February 1985 letting date. A 6-man engineering crew has spent 2-days staking signs on the project, and will complete the staking when less snow makes the road passable.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~DECEMBER 26, 1984~~ 1-2-85

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (NORTH SECTION) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: 4-15-85*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

* WORK SUSPENDED PENDING OUTCOME OF CONDEMNATION HEARING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: October 1980

PROJ. NAME: Fairfield - Power DATE WORK STARTED: Febuary 21, 1984

LENGTH: 7.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: December 5, 1984

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 1-2 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~DECEMBER 26, 1984~~ 1-3-85

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (MID SECTION) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 MILES ESTIMATED COMPLETION DATE: ????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 80

??? PENDING AVAILABILITY OF DOH LAND SURVEYOR TO RE-ESTABLISH SECTION CORNERS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~January~~ January 2, 1985

PROJECT NO.: FR 57-1(2)1 DATE SURVEY AUTHORIZED: June 5, 1984

PROJ. NAME: Belt - East DATE WORK STARTED: _____

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: March 1, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

It is expected work will start the week of Jan. 7, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: FR 10-1(5)3 DATE SURVEY AUTHORIZED: July 20, 1984

PROJ. NAME: Great Falls - North DATE WORK STARTED: Oct. 30, 1984

LENGTH: 16.5 Miles ESTIMATED COMPLETION DATE: Jan. 11, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 5 - 7 % COMPLETE: 90

A 5 to 7 man engineering crew topoging, and taking cross sections. An additional area was added for possible reconstruction due to sight distance.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: B.R.F. 3-2(14) 40 DATE SURVEY AUTHORIZED: July 6, 1984

PROJ. NAME: Bridge over Teton River DATE WORK STARTED: November 14, 1984

LENGTH: 0.8 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: December 5, 1984

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 1-4 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

80

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-4-85

PROJECT NO.: HES 4141(23) DATE SURVEY AUTHORIZED: 11-20-84

PROJ. NAME: N. END B.N. HAVRE OVERPASS EAST DATE WORK STARTED: 12-3-84

LENGTH: .11 ESTIMATED COMPLETION DATE: DEC, 84

DATE SUBMITTED TO DISTRICT: 12-12-84

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

ALL FIELD NOTES, HARDSHELL & PROFILE SUBMITTED TO DIST. OFFICE 12-12-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

FINAL REPORT

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-4-85

MP. 62.6 - 72.3 & 74.8 - 79.3 ?

PROJECT NO.: RF10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA-BOX ELDER DATE WORK STARTED: 1-30-84

LENGTH: 14.2 ESTIMATED COMPLETION DATE: DEC, 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100%

THIS REPORT IS THE RESULT OF ADDITIONAL WORK (3 GRAV. P.I. SURVEYS) REQUESTED BY JIM POWELL, GT. FALLS LAB.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-~~2~~7-85

MP. 72.3 - 74.8 (BN O'PASS)

PROJECT NO.: RF10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BOX ELDER DATE WORK STARTED: 2-9-84

LENGTH: 2.15 ESTIMATED COMPLETION DATE: DEC 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: GORDON TRAFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100%

THIS REPORT RESULTS FROM REQUEST BY JIM POWELL, GT. FALLS LAB, FOR 3 GRAV PIT SURVEYS - ADDITIONAL WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-~~2~~7-85

PROJECT NO.: RF10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BOX ELDER M.P. 55.0 - 62.6 DATE WORK STARTED: 1-27-84

LENGTH: 7.5 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: GORDON TRAFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100

ADDITIONAL WORK OF 3 GRAV. PIT SURVEYS REQUESTED BY JIM POWELL, GT. FALLS LAB, ~~RE~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 7, 1985

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms - West DATE WORK STARTED: October 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 1/11/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 90

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-2-85

PROJECT NO.: F1-7(14) 430 DATE SURVEY AUTHORIZED: 8-17-84

PROJ. NAME: FT. BELKNAP EAST DATE WORK STARTED: 12-3-84

LENGTH: 16.3 ESTIMATED COMPLETION DATE: 8-7-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 7

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985

PROJECT NO.: F - BRF 1-3(11) 219 DATE SURVEY AUTHORIZED: September 18, 1984

PROJ. NAME: Browning - E. & W. (East) DATE WORK STARTED: November 5, 1984

LENGTH: 3.4 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: December 21, 1984

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 1-5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1985 ~~DECEMBER 26, 1984~~

PROJECT NO.: IR 15-5(65)283 DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: GT FALLS-VAUGHN DATE WORK STARTED: 4-3-84

LENGTH: 26.2 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: REVISED 12-17-84

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

REVISED DUE TO REQUEST FOR ADDITIONAL SURVEY DATA AT MANCHESTER INTERCHANGE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-5-85 ~~DECEMBER 26, 1984~~

PROJECT NO.: M 5212 (1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SOUTH ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: ????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

?????? WORK SUSPENDED INDEFINITELY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-4-85

PROJECT NO.: M5712 (1) DATE SURVEY AUTHORIZED: 4-23-83

PROJ. NAME: 14TH AVE HAVRE DATE WORK STARTED: 7-12-83

LENGTH: .45 M. ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: 12-17-84

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

ALL FIELD NOTES, HARDSHELL & PROFILE SUBMITTED TO DIST. OFFICE 12-17-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

THIS IS THE FINAL PROGRESS REPORT

GS.

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 1, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 258-1(4)11 Dagmar - North Dakota Line	PMS Overlay	Plans to Checker	8	100%	Design Complete
F 26-1(1)3 Sidney - North Dakota Line	Gr., Gravel, PMS, and Structure	Final Design	237	70%	3/29/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Prelim. P.I.H.	32	10%	9/1/85
F 2-1(8)46 Fallon Co. Line - E & W	PMS Overlay	Final P.I.H.		20%	7/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.		10%	8/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.		0%	9/1/85
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	6/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Widen	Prelim. P.I.H.		20%	8/1/86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.		0%	9/1/86
BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.		0%	3/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay & Widen	Comp. of Survey		0%	7/1/87
RS 245-1(4)15 Brusett - East & West	GS. and Minor GR.	Comp. of Survey		0%	1/1/88
F 62-2(6)12 South of Culbertson	G., GS., PMS	Comp. of Survey		0%	9/1/88
M 5008 (1) Sargent Ave. & Allard St.	G., GS., PMS., STM. -SWR., S-Walk	Public Hearing		0%	10/1/89

Total = 277 hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: FR000B(5)-F000B(11) CONTRACT AMOUNT: $ 1,023,152.00
PROJ. NAME: Weigh Scale Replacement CONTRACTOR: Morgen & Oswood
LENGTH: - FROM (town): Great Falls, MT.
COUNTY: Various AWARD DATE: 11-5-84.
CONTRACT TIME: 120 W.D. DATE WORK STARTED: -
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 8-30-85
% COMPLETE: - NO. DAYS WORKED PER WEEK: -
% TIME USED: - NO. SHIFTS PER DAY: -
NO. MEN EMPLOYED: - NO. HOURS PER SHIFT: -
ACTUAL COMPLETION DATE: -
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Glendive, MT. 59330

GENERAL: No work will be started on this project until after March 1, 1985., As noted in the special provisions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 1, 1985

PROJECT NO.: F RTF 20-2(7)52
PROJ. NAME: SIDNEY - FAIRVIEW
LENGTH: 11.676 MILES
COUNTY: RICHLAND
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: Authorization for advanced Construction Staking was given 11-26-1984.

To date 131 manhours were used staking R/W, 274 manhours used in office on Transit and Grade notes for use in roadway staking and drainage facility staking.

1-2 engr. assigned part time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

68

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 1, 1985

PROJECT NO.: F 22-3 (1) 81
CONTRACT AMOUNT: $1,060,641
PROJ. NAME: Culbertson-North
CONTRACTOR: Baltrusch Constr. Co.
LENGTH: 7.3 Miles
FROM (town): Havre, Montana
COUNTY: Roosevelt
AWARD DATE: October 31, 1984
CONTRACT TIME: 100 WD
DATE WORK STARTED: NA
ORDER TO PROCEED DATE: April 16, 1985
PROBABLE COMPLETION DATE: Sept. 1, 1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 0
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: -
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -
EFFECTIVE OPENING DATE: -
PROJECT MANAGER: James E. Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: No word from the contractor as to when he plans to proceed.
No work on construction layout.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1984

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Leighton Blvd. Miles City Miles City
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 89
% TIME USED: 67
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, Mont.
AWARD DATE: 4/12/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Box 460 Dept. of Highways
Miles City, Mont. 59301

GENERAL: Minor work performed during the past period consisted of installing temporary signs on both Leighton Blvd. and Main & Haynes. Also manholes were adjusted on Haynes Avenue.

Items and percent complete are as follows: Street work 85%, pipe 85%, Surfacing 80% and pond outlet - 100%.

All contractors have suspended operations for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1984

PROJECT NO.: BRF 23-2(7)81

PROJ. NAME: SE. of Broadus

LENGTH: 1.0 Mile

COUNTY: Powder River

CONTRACT TIME: 180 W.D.

ORDER TO PROCEED DATE: 10-22-84

% COMPLETE: 11

% TIME USED: 8

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ ~~2,377,293.95~~ 2,378,094

CONTRACTOR: Cop Constr. Co.

FROM (town): Billings Montana

AWARD DATE: 9-28-84

DATE WORK STARTED: 11-5-84

PROBABLE COMPLETION DATE: 11-1-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter D. Dane

TELEPHONE: 436-2935

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: _____

GENERAL: Grading: Moved 24,000 yd³ of uncl. Exc., Constructed Emb. at bridge ends to berm elev., grading sub-Contractor suspended work 12-10-84.

Bridge: Removed str. Exc. for bents 1, 2, 4 & 5. Placed "DS" Conc. for seals on bent 2 & pier 4. Placed "DD" Conc. for ftgs & Columns Bent 2 & Cap Bent 5. Work in progress driving sheet piles on cofferdam of bent 3 and removing str. Exc. Items & percent Complete are: uncl. Exc - 64%, Fencing items - 70%, structure items 9%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 1, 1985

PROJECT NO.: FH 51-1(1)10 RS 4804-1(2)0

PROJ. NAME: Fort Peck North Ashland-Otter Creek

LENGTH: 19.8 miles

COUNTY: Powder River

CONTRACT TIME: 90 working days

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 100

% TIME USED: 75

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: 10-26,1984

CONTRACT AMOUNT: $ 2,198,246.15

CONTRACTOR: Portable Pavers, Inc

FROM (town): Miles City MT.

AWARD DATE: November 7, 1983

DATE WORK STARTED: April 4, 1984

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-14-84

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Duane J. Stromberger TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Highways
Miles City, MT. 59301

GENERAL: The Final was submitted to the District office 12-14-85. This will be the Final Report on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/1/85

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 CWD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 98
% TIME USED: 98
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BEVERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/13/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 5/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, FENCING, GUARDRAIL AND SIGNING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS. GRADING 100%, FENCING 100%, SURFACING 98%, SEEDING 85%, GUARDRAIL 100%, SIGNING 98%.
SUB-CONTRACTORS WORKED 3 DAYS ON FENCING 6 DAYS ON GUARDRAIL AND SIGNING.
THE PROJECT WAS OPENED TO 4-LANE TRAFFIC NOV. 28 1984.
WORK WAS SUSPENDED FOR THE SEASON DEC. 20, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 1, 1985

PROJECT NO.: IR 94-3(35)115
PROJ. NAME: Hathaway East & West
LENGTH: 14.2 MILES
COUNTY: Rosebud & Custer
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Construction layout is 3% complete.
No date has been set for a pre construction conference.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/1/85

PROJECT NO.: IR 94-4(37)155 CONTRACT AMOUNT: $ NOT AWARDED
PROJ. NAME: PRAIRIE CO, LINE-WEST CONTRACTOR: _____
LENGTH: 8.9 MILES FROM (town): _____
COUNTY: CUSTER AWARD DATE: _____
CONTRACT TIME: _____ DATE WORK STARTED: _____
ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____
% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____
% TIME USED: _____ NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: SWANSON TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: THIS PROJECT WAS LET TO CONTRACT DECEMBER 20, 1984.
ENGR. LAYOUT HAS CONSISTED OF LOCATING CONTROL POINTS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 1, 1985

PROJECT NO.: IR 94-6(36)191 IR 94-6(36)203 DAWSON CO. LINE - EAST

PROJ. NAME: GLENDIVE - WEST

LENGTH: 18.8 miles

COUNTY: DAWSON

CONTRACT TIME: 110+1 = 111 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 100

% TIME USED: 93

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 11-8-84

CONTRACT AMOUNT: $4,439,990.65

CONTRACTOR: Dominick Bros. & Gilchrist

FROM (town): PRINSBURG, MINNESOTA

AWARD DATE: 2-29-84

DATE WORK STARTED: 4-2-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-26-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 365-2877

ADDRESS: Glendive

GENERAL: The final estimate has been submitted to the district office where final checking is underway.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

(3)

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-85

PROJECT NO.: RS 201-2(3)33
PROJ. NAME: Fresserville - Fairview
LENGTH: 6.1
COUNTY: Richland
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 14
% TIME USED: 19
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,061,338.50
CONTRACTOR: Prince Inc
FROM (town): Forsyth, Mont. P.O. Box 440 59327
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: Oct 17, 1984
PROBABLE COMPLETION DATE: Aug 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: Glendive Montana
P.O. Box 890 59330

GENERAL: No work this past period. Will Resume work next spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 1, 1985

PROJECT NO.: RS 242-1(4)43
PROJ. NAME: LORING NO. - CANADIAN LINE
LENGTH: 10.9 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 35
% TIME USED: 39
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,298,200.90
CONTRACTOR: GLENN REHBEIN EXC. INC.
FROM (town): LIND LAKES, MN.
AWARD DATE: JULY 27, 1984
DATE WORK STARTED: SEPT. 17, 1984
PROBABLE COMPLETION DATE: 06-01-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 654-1786
ADDRESS: BOX 176
DODSON, MONT. 59524

GENERAL: NO WORK ON THE PROJECT DURING THE PERIOD. SUBCONTRACTOR ECKART CONSTRUCTION PLANNED TO CRUSH AND STOCKPILE THE PLANT MIX AGG. AND COVER MATERIAL BUT DUE TO COLD WEATHER THEY DECIDED TO PUT THE PROJECT ON A WINTER SHUT-DOWN.
ITEMS AND PERCENT COMPLETE ARE: 1½" CR. BASE 80%, STOCKPILE 1½" CR. BASE 100%, STOCKPILE PLANT MIX AGG. 19%, MOTOR GRADER HOURS 97%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

(10)

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-85

PROJECT NO.: RS245-1(3)0
PROJ. NAME: JORDAN-NORTHWEST
LENGTH: 15.0
COUNTY: Garfield
CONTRACT TIME: 83 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 100 %
% TIME USED: 93 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $1,134,102.65
CONTRACTOR: Clark Bros. Contractors
FROM (town): Victor, Montana 59875 P.O. Box 67
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 18, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877
ADDRESS: Glendive, Montana
P.O. Box 890 59330

GENERAL: One man went to Jordan and installed R/W Mon.
Contractor Bill Clark called on 12-17-84 and said the final clean up of the project would be done in spring of 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 1, 1985

PROJECT NO.: RS 344-1 (3) 15
PROJ. NAME: Froid-West
LENGTH: 7.5 Miles
COUNTY: Roosevelt
CONTRACT TIME: -
ORDER TO PROCEED DATE: -
% COMPLETE: -
% TIME USED: -
NO. MEN EMPLOYED: -
ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $ -
CONTRACTOR: -
FROM (town): -
AWARD DATE: -
DATE WORK STARTED: -
PROBABLE COMPLETION DATE: -
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: James A. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, MT 59218

GENERAL: Began construction layout on December 11, 1984. Two to three man crew locating control points in the field and setting up transit and culvert notes in the office. Construction layout to date is less than 1% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

104

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 1, 1985

PROJECT NO.: RS 447-1(7)12 CONTRACT AMOUNT: $ 1,198,877.66

PROJ. NAME: 12 mi. so. of Rosebud SS CONTRACTOR: E.H. OFTEDAL & SONS, INC.

LENGTH: 3.9 Miles FROM (town): Miles City, MT

COUNTY: Rosebud AWARD DATE: APRIL 9, 1984

CONTRACT TIME: 90 working days DATE WORK STARTED: APRIL 16, 1984

ORDER TO PROCEED DATE: 4-30-84 PROBABLE COMPLETION DATE: NOV. 1984

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 97 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: 11-23-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: DEC. 6, 1984

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: DUANE J. STROHMAYER TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: DEPT. of Highways
Miles City, MT. 59301

GENERAL: All items were completed 11-23-84. At present time FINAL is 65% complete and will be submitted to the district office on or about January 25, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~NOV 27, 1984~~ JANUARY 1, 1985

Mont. Proj. No. BRS 469-1(3) 2
N. Dak. PROJECT NO.: BRS-RS-7-058(3)007

CONTRACT AMOUNT: $2,826,728.70

PROJ. NAME: Snowden Bridge

CONTRACTOR: Lunda Constr. Co.

LENGTH: 2.884 miles

FROM (town): Black River Falls Wisconsin

COUNTY: McKenzie-Williams-N.D.

AWARD DATE: 2-2-84

CONTRACT TIME: 512 W.D.

DATE WORK STARTED: 3-12-84

ORDER TO PROCEED DATE: 2-13-84

PROBABLE COMPLETION DATE: 8-4-85

% COMPLETE: 85

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 50

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 18

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: ____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ____

EFFECTIVE OPENING DATE: ____

PROJECT MANAGER: W. Peterson, P.E.

TELEPHONE: 572-4329 (Project)

NO. OF ENG. PERSONNEL EMPLOYED: ____

ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Prime Contractor Lunda Construction Co. Completed the setting of pot bearings removed the tug boat and barge from the river on the north side. Finished setting all the Girders in the structure tightened all the field splices, placed and tightened all the diaphragms. Cleaned up the work area and shut down for the winter. Major structure items are: Concrete 65% & Reinf steel 40% Complete. This will be the last progress report for 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 1, 1985 ~~October 31, 1984~~

PROJECT NO.: SMP 4399-03
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley, Phillips
CONTRACT TIME: 60 + H = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1983
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: The 3/8" Cover Mat'l. stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CR. - CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 1, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 MILE ESTIMATED COMPLETION DATE: April, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Stechmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 1/65 % COMPLETE: 95 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/17/84

PROJ. NAME: NE OF MILDRED CABIN OR. DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: M 5008(1) DATE SURVEY AUTHORIZED: 10/22/84

PROJ. NAME: SARGENT AVE. E. ALLARD ST. - GLENDIVE DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: 7/13/84

PROJ. NAME: 7.5 MI. W. OF FROID DATE WORK STARTED: ~

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: 7/23/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: NE OF ALBION (LITTLE MISSOURI RIVER) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 31-1984

PROJECT NO.: RS 251-2(1)31 DATE SURVEY AUTHORIZED: 8-28-84

PROJ. NAME: Daniels Co. Line N&S DATE WORK STARTED: 10-17-84

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: 1-3-85

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

(2)

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-85

PROJECT NO.: RS 253-2(2)36 DATE SURVEY AUTHORIZED: 11-5-84

PROJ. NAME: Brockway N&S DATE WORK STARTED: 11-5-84

LENGTH: 9.9 ESTIMATED COMPLETION DATE: 3-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: ~

LENGTH: 6.7 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E. & W. DATE WORK STARTED: ~

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: MARCH 1986

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: ② 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-85

PROJECT NO.: IR 94-6(34)210 ~~203~~ DATE SURVEY AUTHORIZED: 2-2-83

PROJ. NAME: Glendive E & W DATE WORK STARTED: 11-26-84

LENGTH: 7.9 Miles ESTIMATED COMPLETION DATE: 3-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4-7 % COMPLETE: 42

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: IR 94-3(37)104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT. - EAST DATE WORK STARTED: ~

LENGTH: 11.3 MILES ESTIMATED COMPLETION DATE: 10/24/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: F 62-2(7)37 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: SIDNEY-NORTH DATE WORK STARTED: ~

LENGTH: 1.5 MILES ESTIMATED COMPLETION DATE: 9/26/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: IR 94-3(36)78 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: ROSEBUD CO. LINE-EAST DATE WORK STARTED: ~

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: 1/25/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 1, 1985

PROJECT NO.: F 42-3(7)59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: FORT PECK – GLASGOW DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 3-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEL 2.6 M. W. OF SIDNEY DATE WORK STARTED: ~

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: F 39-1(15)4 DATE SURVEY AUTHORIZED: 10/11/84

PROJ. NAME: LAME DEER - NORTH DATE WORK STARTED: ~

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: F 18-1(2)1 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: MILES CITY - N.W. DATE WORK STARTED: ~

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLOW - NW OF FORSYTH DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/22/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: F 2-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E DATE WORK STARTED: ~
EW

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 1, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOXELDER CR. - E. OF BROCTON DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/2/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 1, 1985

PROJECT NO.: F 1-8(6)499 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SACO ~ EAST DATE WORK STARTED: 9-7-84

LENGTH: 8.8 MILES ESTIMATED COMPLETION DATE: 2-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
	F 57-3 (15) 67 Moore - Lewistown	Widen and Overlay	Final	153	75	1/85
	RS 426-2 (1) 0 Hanover Road	Grade and Gravel	Final PIH	127	40	1/85
	F 14-3 (3) 108 Shawmut - west	Widen and Overlay	Final	0	70	1/85
*	M 6901 (1) Laurel Streets	Overlay	Final	0	40	9/85
	RS 302-1 (1) 0 Rimrock Rd. - Molt	Reconstruction	Public Hearing	0	1	5/88
	RS 500-2 (2) 19 Mosby - South	Reconstruction	Pre-PIH	0	4	3/89
**	F 16-1 (17) 12 Billings - North	Reconstruction	Pre-PIH	0	1	~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* to be programmed with Laurel - Mossmain project.

** to be transmitted to Helena for design.

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: IR90-8(95)385 | CONTRACT AMOUNT: $ 3711361.90
PROJ. NAME: ROAD POINT E & W | CONTRACTOR: MCINTYRE CONSTR. CO.
LENGTH: 16.5 MILES | FROM (town): GREAT FALLS, MT.
COUNTY: SWEETGRASS & STILLWATER | AWARD DATE: 9-9-84
CONTRACT TIME: 90 WORKING DAYS | DATE WORK STARTED: 9-30-84
ORDER TO PROCEED DATE: 5-2-84 | PROBABLE COMPLETION DATE:
% COMPLETE: 98 | NO. DAYS WORKED PER WEEK:
% TIME USED: 97 | NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: | NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN | TELEPHONE: 252-4188
NO. OF ENG. PERSONNEL EMPLOYED: | ADDRESS: BILLINGS

GENERAL: ALL ITEMS ARE COMPLETE WITH THE EXCEPTION OF THE EPOXY STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: IR90-8(96)413
PROJ. NAME: PARK CITY E & W.
LENGTH: 14.0 MILES
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 100
% TIME USED: 43
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-3-84

CONTRACT AMOUNT: $ 2072864.45
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-13-84
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: ONE MAN WORKING ON FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: IR 90-9(63)503
CONTRACT AMOUNT: $1,668,823.39
PROJ. NAME: DUNMORE INTERCHANGE S.E.
CONTRACTOR: EMPIRE SAND & GRAVEL
LENGTH: 5.8 MILES
FROM (town): BILLINGS
COUNTY: BIG HORN
AWARD DATE: 10-31-84
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 11-1-84
ORDER TO PROCEED DATE: 11-16-84
PROBABLE COMPLETION DATE: 7-31-85
% COMPLETE: ~
NO. DAYS WORKED PER WEEK: 0
% TIME USED: ~
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERBERT A. OTTMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: BILLINGS, Mont.

GENERAL: THE CONTRACTOR DIDN'T WORK DURING THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-84

PROJECT NO.: ID 90-9(36)531 U2
PROJ. NAME: LODGE GRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 50%
% TIME USED: 48%
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONST. INC.
FROM (town): BUTTE, MONT.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642
LODGE GRASS, MT. 59050

GENERAL: PROGRESS FAIR. WORK IN PROGRESS CONSISTED OF EROSION CONTROLL AND GRAVEL CRUSHING. EROSION CONTROLL CONSISTED OF TEMP. PIPES (3) PLACED AT STA 67+00 AND BALES OF STRAW PLACED AT VARIOUS POINTS THROUGH OUT THE PROJECT. EMPIRE SAND & GRAVEL STARTED CRUSHING GRAVEL FOR PLANT MIX SURFACING AND OPEN GRADED FRICTION COURSE ON 12-4-84. (20% COMPLETE). ENGINEERING PERSONNEL COMPLETED REMEASURING, MEASURING SEEDING AND INSPECTION WORK AND TRANSFERED TO BILLINGS. ONE MAN LEFT IN HARDIN TO TEST GRAVEL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1984

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 0-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 55

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 71

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 44

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 13

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, hauling and placing topsoil between stations 634 to 860, and crushing and stockpiling plant Mix surface aggregates. All work was suspended on 12-14-84.

COP Construction Company employed 2 men working 2-8 hour shifts on cleanup and finish work.

A 13 person engineering crew is assigned to construction inspection and layout work.

Grading Items are 96% complete, Drainage Items are 98% complete, Structures as a whole are 98% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1984

PROJECT NO.: I IM 90-9 (32)549 U-2	CONTRACT AMOUNT: $ 7,261,180.56
PROJ. NAME: Wyoming Line North	CONTRACTOR: Hilde Construction Company, Inc.
LENGTH: 5.2 Miles	FROM (town): Great Falls, Montana
COUNTY: Big Horn	AWARD DATE: 8-5-83
CONTRACT TIME: 220 WD	DATE WORK STARTED: 9-6-83
ORDER TO PROCEED DATE: 8-5-83	PROBABLE COMPLETION DATE: 6-15-85
% COMPLETE: 58	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 71	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 18	NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak	TELEPHONE: 343-2501
NO. OF ENG. PERSONNEL EMPLOYED: 4	ADDRESS: P.O. Box 366
	Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, Inc., crushing and stockpiling plant mix aggregate. Crushing operations were suspended on 12-14-84.

A 4 person engineering crew is assigned to the field office checking field notes.

Grading Items are 99% complete, Drainage Items are 98% complete, Structures are 99% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 31, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 98
% TIME USED: 100
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: MAY 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: P.O. BOX 20437
BILLINGS, MONTANA 59104

GENERAL: This project being under winter shut down, no work was being done this reporting period. All items are 100% complete with the exceptions of 400 FT. of Asphalt curb and some striping that has to be done over.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-84

PROJECT NO.: HES 1004(7)
PROJ. NAME: GRAND AVE & 13TH ST W.
LENGTH: 0.00
COUNTY: YELLOWSTONE
CONTRACT TIME: ~
ORDER TO PROCEED DATE: ~
% COMPLETE: 0
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID D SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

CONTRACT AMOUNT: $ ~
CONTRACTOR: ~
FROM (town): ~
AWARD DATE: ~
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT

GENERAL: THIS PROJECT WAS LET ON DECEMBER 20, 1984. THE TENTATIVE LOW BIDDER WAS EMPIRE SAND & GRAVEL CO., INC., BILLINGS, MT, FOR AN AMOUNT OF $ 174,474.05.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-84

PROJECT NO.: M1004(28) & HES 4141(10)
PROJ. NAME: 62ND AVE.-8TH ST. W. & VARIOUS LOCATIONS - BLGS.
LENGTH: 0.00
COUNTY: YELLOWSTONE
CONTRACT TIME: BY APRIL 1, 1985
ORDER TO PROCEED DATE: 10-11-84
% COMPLETE: 30%
% TIME USED: ~
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 71,063.00
CONTRACTOR: MIDLAND ELECTRIC CO., INC.
FROM (town): BILLINGS
AWARD DATE: 9-28-84
DATE WORK STARTED: 10-29-84
PROBABLE COMPLETION DATE: 4-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MT

GENERAL: WORK CONSISTED OF PLACEMENT OF CONCRETE CURB-GUTTER & SIDEWALK, SURFACING WORK, ELECTRICAL WORK, DRAINAGE WORK, & MISC. ITEMS, & SETTING SIGN POSTS.

ELECTICAL ITEMS ARE 35% COMPLETE, SURFACING ITEMS ARE 60% COMPLETE, DRAINAGE ITEMS ARE 95% COMPLETE, CONCRETE ITEMS ARE 100% COMPLETE, STRIPING & SIGNING ITEMS ARE 25% COMPLETE, & MISC ITEMS ARE 30% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: M 1018 (6) | CONTRACT AMOUNT: $ 92792.00
PROJ. NAME: 4th Av. & 31st St. | CONTRACTOR: Midland Blac. Co.
LENGTH: AT INTERSECTION | FROM (town): BILLINGS
COUNTY: YELLOWSTONE | AWARD DATE: 5-9-83
CONTRACT TIME: CAL. DATE | DATE WORK STARTED: 11-7-83
ORDER TO PROCEED DATE: 5-9-83 | PROBABLE COMPLETION DATE:
% COMPLETE: 85 | NO. DAYS WORKED PER WEEK:
% TIME USED: — | NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: | NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN | TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: | ADDRESS: BILLINGS

GENERAL: ALL WORK ON THE PROJECT IS COMPLETE WITH THE EXCEPTION OF THE SIGNING AND PLASTIC STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 31, 1984

PROJECT NO.: F-RTE-NES 28-2(11)82
PROJ. NAME: BOYD - SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 91
% TIME USED: 59
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LAKE LAKES, MINN
AWARD DATE:
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-1-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 248-3827
ADDRESS: 424 MOREY ST. P.O. BOX 20437
BILLINGS, MONTANA 59104

GENERAL: NO WORK WAS DONE ON THIS PROJECT FOR THIS REPORTING PERIOD, THIS PROJECT BEING UNDER WINTER SHUT DOWN. ALL ITEMS WITH THE EXCEPTION OF THE CHIP SEALING & FINAL STRIPING ARE 100% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28,1984

PROJECT NO.: RS 236-1(6)32
PROJ. NAME: Winifred-P.N.Ferry
LENGTH: 17.0 Miles
COUNTY: Fergus
CONTRACT TIME: 48 Working Days
ORDER TO PROCEED DATE: July 30,1984
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $304,782.20
CONTRACTOR: Wickens Construction Inc.
FROM (town): Lewistown, Montana
AWARD DATE: July 6,1984
DATE WORK STARTED: August 20,1984
PROBABLE COMPLETION DATE: May 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Final inspection will be delayed until after spring breakup as per County Commissioners request.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1984

PROJECT NO.: FG3-1(3)10
PROJ. NAME: N. of Harlowton-North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-05-84

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co, Inc
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-1-84
PROBABLE COMPLETION DATE: ~~10-31~~
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-11-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVere
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Work is 100% Complete on this project. Final estimate and supporting data should be submitted to District Office Dec. 25, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28,1984

PROJECT NO.: F 57-3(09)121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 97
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30,1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-5

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Seal and Cover and final striping remain to be completed in the 1985 Construction season.
A one to five man engineering crew is working on project final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: F-FLH-BRF 37(1)(3) CO1-1
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 W.D. + 6 EST. = 166
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 71
% TIME USED: 45
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 638-4497
ADDRESS: CROW AGENCY

GENERAL: THE CONTRACTOR PUT THE INTERIM STRIPE ON THE ROADWAY ON 12-7-84. THEY ARE SHUT DOWN NOW UNTIL NEXT SPRING.

ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC ITEMS 87%, REMOVAL ITEMS 80%, EXC ITEMS 95%, CULVERT ITEMS 77%, SURFACING ITEMS 59%, STRIPING ITEMS 16%, AND FENCING ITEMS 34%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: Ducie Coulee Br. DATE WORK STARTED: 10-31-84

LENGTH: - ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: - % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1984

PROJECT NO.: BR 9054 DATE SURVEY AUTHORIZED: 04-20-84

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: 09-06-84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 01-10-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-8 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: BR 9049 (4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR, S.E. OF GREYCLIFF DATE WORK STARTED: 6-1C-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: — % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: BR 9048 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 28,1984

PROJECT NO.: BR 09033 (4) DATE SURVEY AUTHORIZED: April 20,1984

PROJ. NAME: Musselshell Bridge Near Bundy DATE WORK STARTED: July 27,1984

LENGTH: 0.4 Miles ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1984

PROJECT NO.: RS 551-1(1)0 DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser-North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 3

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1984

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Handover Road DATE WORK STARTED: 10-16-84

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-8 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 28,1984

PROJECT NO.: RS 297-1(1)24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: NA

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-84

PROJECT NO.: IR 94-1(47)0 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: PINE HILLS INTERCHG. DATE WORK STARTED: 12-17-84

LENGTH: 6.9 MILES ESTIMATED COMPLETION DATE: 2-8-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HERBERT A. OTTMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 17

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-84

PROJECT NO.: I 90-8(77)455 DATE SURVEY AUTHORIZED: OCT. 1984

PROJ. NAME: JOHNSON LANE - INTERCHANGE DATE WORK STARTED: ~~1-11-85~~ 11-9-84

LENGTH: 000 MILES - INTERCHANGE ESTIMATED COMPLETION DATE: 1-11-85

DATE SUBMITTED TO DISTRICT: OCT. 1984

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: IR90-8(101)427 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: LAUREL E. & W. DATE WORK STARTED: 11-19-84

LENGTH: 18.5 ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-9-85

PROJECT NO.: IR90-8(99)393 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: SPRINGTIME INT. WEST DATE WORK STARTED: 11-29-84

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1984

PROJECT NO.: F 63-2(2)19 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Judith Gap-North DATE WORK STARTED: 12-03-84

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: 04-5-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 28,1984

PROJECT NO.: F 57-3(15) 67 DATE SURVEY AUTHORIZED: Oct.12,1983

PROJ. NAME: Moore- Lewistown DATE WORK STARTED: Nov.15,1983

LENGTH: 14.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

Additional Info Requested By Design Section

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-84

PROJECT NO.: F 53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 1-30-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 28,1984

PROJECT NO.: F 14-4(01) 139 DATE SURVEY AUTHORIZED: May 22.1984

PROJ. NAME: Lavina West DATE WORK STARTED: August 23,1984

LENGTH: 8.3 Miles ESTIMATED COMPLETION DATE: Jan. 15,1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538- 8731

NO. PERSONNEL ASSIGNED: 4 - 5 % COMPLETE: 62

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

November 30, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (I000)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
OM-AD 18(11)	Cascade & Teton Co.	22.600	Crushed Aggregate Surfacing	55.8	73.0% 11/01/84	Maronick Const. Co., Inc. $ 558,080.00